BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Development of Dobhi Ghat in Ward No:01**
2	Estimate cost / Amount	Rs.100.00 Lakhs
3	Name of Contractor	Sri.H.V.ONKARAPPA
4	Amount of Contract	9656706.00
5	Agreement No	83/2020-21, Dated: 17-08-2020 Defreez date:02-08-2022
6	No. and date under which the work order has been issued	83/2020-21, Dated: 17-08-2020 Defreez date:02-08-2022
7	Time limit originally fixed for completion	9 Months
8	Date of application by the contractor for granting extension	29-04-2023
9	Date of receipt of application in the sub-division office	29-04-2023
10	Extension granted if any:	
	1. From	2/5/2023
	2. To	3/7/2023
11	Work carriedout by the contractor during the original period stipulated in contract	
12	Work carriedout during the first period of extension	
13	Work carriedout during and extension	
14	Time now applied for	3/7/2023
15	Date of recommending time limit applied	3/7/2023
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	
18	Probable time required for completion of remaining work	03-07-2023(Completed)

Scanned by TapScanner

19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	-
21	Report of Asst Executive Engineer	Work delayed due to Covid-19 delay in supply of Machinaries and permission to take power supply from BESCOM. Hence EOT may be accorded till 03-07-2023 without levying penalty for the contractor.
22	Recommendation of Executive Engineer	EOT Approved.

Assistant / Junior Engineer
Project Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Asst Executive Engineer
Project Division, BBMP

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner